BRUHAT BANGALORE MAHANAGARA PALIKE
YALAHANKA ZONE, PROJECT DIVISION
BYTARAYANPURA

Name of Work: ' Package 4 Includes 3 Works Rs. 100.00 Lakhs.

1ST& FINAL BILL

PRE- MEASUREMENT

TEJUS CONSULTANTS
CONSULTING ENGINEERS AND DESIGNERS
No.58 MIG, 6th Cross, 3rd Main
1st Stage, Basaveshwaranagar
Bangalore-560079
☎ 080 - 23287532
email: tejusconsultants@gmail.com

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

PRE MEASUREMENT SHEET

Name of work:	Package 4 Includes 3 Works Rs. 100.00 Lakhs.
Estimated Cost :	Rs. 100.00 Lakhs
Job Code:	006-18-000035, 006-18-000043, 006-18-000045
Head of Account :	P-3316 Special Development Works
Name of Agency:	Sri M. Prakash, No 136, kashinagara main road, Amruthahalli, Bangalore -92
Work order No:	BBMP/EE/BTP/WO/216/2018-19 Dated: 25.01.2019.
Measurements Recorded on :	

Sl. No.	Description of work	Mesurement							Qty
		Unit	No	L	B1	B2	Ave B	D	
1	KSRRB 300-1 Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications. MORTH / Chapter 3 **Page No. 142 / Item No. 19.1, PWD SR 2016-17**	cum							
	CC Drain								
	Muninagappa Layout Main Road		2	30.00			1.10	1.00	66.00
			2	30.00			1.10	1.00	66.00
			2	30.00			1.10	1.00	66.00
			2	30.00			1.10	1.00	66.00
			2	30.00			1.10	1.00	66.00
	Desilting drains								
	Golden Treat Layout								
	Main Road		2	30.00			0.60	0.45	16.20
			2	30.00			0.60	0.45	16.20
			2	30.00			0.60	0.45	16.20
			2	30.00			0.60	0.45	16.20
			2	30.00			0.60	0.45	16.20
			2	30.00			0.60	0.45	16.20
			2	30.00			0.60	0.45	16.20
			2	30.00			0.60	0.45	16.20
			2	30.00			0.60	0.45	16.20
			2	30.00			0.60	0.45	16.20
	Cross Road R/S 1		2	30.00			0.60	0.45	16.20
			1	5.00			0.60	0.45	1.35
	Cross Road R/S 2		2	30.00			0.60	0.60	21.60
			1	5.00			0.60	0.60	1.80
	Cross Road R/S 3		2	30.00			0.60	0 60	21.60
	Sadiq Layout								
	ROAD 4(W1515 sadiq layout cross road)		4	30.00			0.60	0.60	43.20
			2	15.00			0.60	0 60	10.80
	ROAD 5 (W1493 sadiq layout cross road)		2	30.00			0.60	0.60	21.60
			2	30.00			0.60	0.60	21.60

8/11/2019

Consultant

Contractor

Assistant Engineer 8/11/2019

Assistant Executive Engineer 8/11/2019

Scanned by CamScanner